

TSPLOST 2016

Project List and Status (as of May 2026)

Program Summary

Approved	Collection Period	Original Budget	Revised Budget
November 8, 2016	April 2017 - March 2022	\$81,086,390	\$79,987,383

Roswell voters approved TSPLOST 2016 in November 2016. This was the first Transportation Special Purpose Local Option Sales Tax in Fulton County. The program funded transportation improvements across the City over a five-year collection period.

Projects

Status and financial figures are as of the May 12, 2026, City of Roswell Committee Meeting and are subject to change.

Project	Type	Status	Original Budget	Revised Budget	Spent / Encumbered	Remaining
Big Creek Parkway Phase 1 and Phase 2	Operations and Safety	Construction / Right of Way	\$58,500,000	\$43,536,802	\$16,141,409	\$27,395,393
Historic Gateway	Operations and Safety	Right of Way	\$3,000,000	\$3,000,000	\$577,835	\$2,422,165
Holcomb Bridge Road / GA 400 Interchange	Operations and Safety	Construction	\$6,000,000	\$15,000,000	\$4,285,714	\$10,714,286
Old Holcomb Bridge Road Bridge Replacement	Bridges	COMPLETE	\$3,086,390	\$24,975	\$24,975	\$0
Oxbo Road / SR 9 Intersection	Operations and Safety	COMPLETE	\$7,000,000	\$14,709,001	\$14,180,556	\$528,445
Rucker Road	Operations and Safety	COMPLETE	\$1,500,000	\$2,066,605	\$2,066,605	\$0
Program Management	Program Management	COMPLETE	\$2,000,000	\$1,650,000	\$1,206,332	\$443,668
TOTALS			\$81,086,390	\$79,987,383	\$38,483,426	\$41,503,957

Notes:

- Big Creek Parkway Phase 1 and 2 continues under TSPLOST 2021 funding.
- Holcomb Bridge Road/GA 400 Interchange is being completed under an Intergovernmental Agreement with GDOT as part of the Georgia 400 Express Lanes project.
- Rucker Road was completed in partnership with the City of Alpharetta.